

June 8, 1948

#22596 City of New Bedford (School Dept.)
N.S. #191 Cedar Grove St., E x
Acushnet Avenue.

Please install 2" Taker's Meter &
2" Copper Service to supply school house.
Replaces 2" C.I. Ser. #4197 to be discon-
tinued. Meter to be transferred to this
service.

work done July 6-7-1948

meas. of 2" Gate —

WxW	Line	Howard St.	89.1
SxN	"	Cedar Grove St	6.2
WxE	"	Bldg.	24.4

(over)

1- 4" Brass Caulking Nipple	=	5.80
2- 2" " " "	=	4.00
2' of 4" cop. tubing type k	=	
66' of 2" " " "	=	
1- 2" Drv. grate (14 bell)	=	
1- 4" c. t. grate box Caldwell	=	
2- 2x2" cop. to cop. couplings A-4021	=	
1- 16 gaskets	=	
16 lbs caulking lead	=	
10 hrs. comp. (Larvi)	=	30.00
1-st. cut 8' x 2' Pen-mac.	=	
1-Sidewalk cut 4' x 2' concrete	=	
Caulking	=	5.00
1- 4" x 2" cop. to cop. coupling A-4953	=	
Labor	=	67.94
Plumber's bill	=	14.10