

June 20, 1949

#22863

George Bottomley
N.S. Butler St., E x Cleveland St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow.
Lay with drain.

27-26 laid with drain-32 ft. of 3/4" cop.	\$11.52	Labor	\$1.00
E x E Line Swan St.			197.7
S x N " Butler St.			6.0
E x W " House			7.0
1-Street cut 2' x 4' Tar			
Laid 8-15-1949			

