

July 11, 1949.

#22884 New Bedford Housing Authority
E. S. Summit St., N. x Hathaway Blvd.
at Hathaway Blvd. Summit St., Parker St.

Please install 3" Taker's Meter and
3" Copper Service to supply housing
units. Bldg. 17-B from Summit St.

Req. of 3" Gate Valve-

N.W. x W Line Hathaway Blvd.	178.6
W x E Line Summit St.	14.5
N x S " Office #128 Summit St.	2.0

Laid Nov. 2-1949

(Over)

40 ft. of 3" copper tubing type K	-----	79.20
1-3" Darling gate valve (all bell)	-----	
1-6 x 6 x 4 Branch W.E. (all bell)	-----	
1-4" C.I. Gate box (complete)	-----	
1-4" C.I. plug - tapped 3"	-----	
2-3" Brass calking to hub connections A-7163	---	
1-3" cop. to 3" I.P. Male coupling A-1776	-----	
1-3" cop. to cop. coupling A-1775	-----	
20 # Calking lead	-----	
3# Gaskets	-----	
Carting	-----	5.00
Bull-Dozer	-----	8.00
Moto-Crane	-----	16.00
Labor	-----	30.53
Plumber's bill	-----	8.65