

Aug. 17, 1949

#22920 Merton C. Fisher
S.E. Cor. 50-8 Union St.,
x So. Water St.

Please install 1" City Meter &
1½" Copper service to supply wholesale
fruit bldg. From Union St. replaces
5/8" ser. #2077.

E x E Line So. Water St.	15.1
N x S " Union St.	9.6

Laid 8-24-1949

(Over)

34 ft. of 1½" copper tubing type K	-----	24.48
1-1½" cop. to cop. stop fig. 415	-----	
1-1" Corporation fig. 438	-----	
1-1½" cop. x 1½" I.P.F. coupling fig. 413	----	
1-1½" cop. to cop. coupling A-3923	-----	
1-Caldwell gate box R-144	-----	
1-Street cut 11' x 3' Hassen Paving	-----	
1-Sidewalk cut 4'6" x 2' Cement	-----	
Use of compressor	-----	15.00
Carting	-----	5.00
Labor	-----	52-51