

Feb. 2, 1950

#23046

Mary A. Bradshaw

E.S. #170 Chancery St., S x Middle

Please install $\frac{3}{4}$ " City Meter &
 $\frac{3}{4}$ " Copper service to supply cottage.
Replaces $\frac{5}{8}$ " Ser. #5332 to be discontinued.

S x S Line Middle St.	59.8
W x E " Chancery St.	6.0
S x H " House	5.0
Laid Feb. 3-1950	(Over)

33 ft. of " copper tubing type K	11.88
1- " Corporation fig. 438	
1- " cop. to cop. stop fig. 415	
1-C.I. stop box (complete)	
Use of compressor	6.00
1-Street cut 9' x 2' Tar	
Carting	2.00
Labor	24.40