

Apr. 10, 1950

#23077 N.B. Housing Authority  
Rockdale Ave., x Dartmouth St.

Please install 3" Taker's meter &  
3" Copper service to supply housing project.  
(From 8" main in Midway Rd., W.S. Bldg. 22-J)

Mea. of 3" Gate-

E x S.E. cor. Bldg. 22-J

35.4

S x S Line Bldg. 22-J

2.8

Work done June 13-1950

( Over)

|                                          |       |        |
|------------------------------------------|-------|--------|
| 66.5 ft. of 3" copper tubing type K      | ----- | 148.96 |
| 1-3" Darling gate valve -all bell        | ----- |        |
| 1-B-144 Caldwell gate box                | ----- |        |
| 1-3x8x4 Branch -all bell B.              | ----- |        |
| 1-3" cop. x 4" hub caulking conn. A-7169 | ----- |        |
| 2-3" cop. x 3" ditto A-7163              | ----- |        |
| 3-3" cop. to cop. couplings A-1775       | ----- |        |
| 20# Galing lead                          | ----- |        |
| 1# Gasket                                | ----- |        |
| Moto-Crane                               | ----- | 15.62  |
| Carting                                  | ----- | 3.00   |
| Labor                                    | ----- | 34.58  |
| Plumber's bill (Coholan)                 | ----- | 33.25  |
| 1-3" cop. to cop. elbow A-1781           | ----- |        |