

Apr. 10, 1950

#23078

N.B. Housing Authority
Rockdale Ave., x Dartmouth St.

Please install 3" Taker's meter &
3" Copper service to supply housing project.
(From 8" main in Midway Rd., E side Bldg.
M-5)

Mea. of 3" gate-

W x W Line Bldg. #M-5

31.0

N x S " Bldg. #M-5

4.3

Work done June 13-1950

(Over)

| | | |
|--|-------|--------|
| 74 ft. of 3" copper tubing type K | ----- | 165.76 |
| 1-3" Darling gate valve -all ball | ----- | |
| 1-R-144 Caldwell gate box | ----- | |
| 1-8x8x4 Branch -all ball B. | ----- | |
| 1-3" cop. x 4" hub caulking conn. A-7169 | ----- | |
| 2-3" cop. x 3" ditto A-7163 | ----- | |
| 2-3" cop. to cop. couplings A-1775 | ----- | |
| 20# Calking lead | ----- | |
| 1# Gasket | ----- | |
| Moto-Crane | ----- | 17.31 |
| Carting | ----- | 3.00 |
| Labor | ----- | 39.33 |
| Plumber's bill (Coholan) | ----- | 37.70 |