

Apr. 10, 1950

#23079 N.B. Housing Authority
Rockdale Ave., x Dartmouth St.

Please install 3" Taker's meter &
3" Copper service to supply housing project.
(Fr. 8" main in Midway Rd. at bend of road.
Bldg. M-10)

Nea. of 3" gate-

W'n S.W. cor. Bldg. M-10

Ex 6 Line ditto

31.4
4.8

Work done June 13-1950

(Over)

57 ft. of 3" copper tubing type K	-----	127.68
1-3" Darling gate valve -all bell	-----	
1-R-144 Caldwell gate box	-----	
1-8x8x4 Branch -all bell B.	-----	
1-3" cop. x 4" hub caulking conn. A-7169	-----	
2-3" cop. x 3" ditto A-7163	-----	
2-3" cop. to cop. couplings A-1775	-----	
20# Calking lead	-----	
1# Gasket	-----	
Woto-Crane	-----	13.39
Carting	-----	3.00
Labor	-----	29.64
Plumber's bill (Coholan)	-----	28.50