

June 20, 1950

#23193

N.B. School Dept.  
(Wm. H. Taylor School)  
E.S. #618 Brock Ave., between  
Norman & Frederick Sts.

Please install 3" Taker's meter &  
3" Copper service to supply school house.  
Replaces Ser. #9106 to be discontinued.  
from Frederick St.

E x E Line Brock Ave.	101.5
N x S " Frederick St.	16.5
E x W " Bldg.	9.6

Work done July 17 & 18--1950

(Over)

39 ft. of 3" copper tubing type K	.....	95.16
1-3" on 6" tapping sleeve A.P.S.	.....	
1-3" Tapping gate valve (Darling)	.....	
1-3" Hub to 3" cop. conn. A-7163	.....	
1-3" cop. to cop. coupling A-1775	.....	
1-4" C.I. Gate Box (complete)	.....	
28# Calking lead	.....	
1 1/2# Gasket	.....	
Use of Compressor	.....	33.00
" " Tapping machine	.....	7.50
Carting	.....	5.00
Labor- plus 15%	.....	72.53
1-Street cut 7'x 4' Pop. Mac.	.....	
1-Sidewalk cut 5'x 2' Cement	.....	