

Aug. 15, 1950

#23270

Cameo Curtain Co.

S.S. Manomet St., E x Riverside Ave

Please install 3" City Meter &
3" Copper service to supply mfg. plant.
Taker to dig trench on his land.

E x E Line Riverside Ave.

244.3'

N x S " Manomet St.

12.2

E x W " Building

33.4

Work done Aug. 17 & 18, 1950

(over)

60' of 3" cop. tubing Type A	-----	\$ 165.92
1-3" on 10" Tapping sleeve A.P.	-----	
1-3" Darling tapping gate valve	-----	
1-3" Cop. x 3" Hub Caulk. Conn.	-----	
1-3" x 3" cop. to cop. coup. A-1775	-----	
1-4" C.I. gate box (complete)	-----	
41 caulking lead	-----	
2# Gasket BRAIDED	-----	
Use of compressor	-----	3.00
" " Tapping machine	-----	7.50
Carting	-----	7.00
Solder	-----	1.20
Labor	-----	66.79