

Aug. 17, 1950

#23279

Hervey Tichon

S.E. Cor. #42 School x First Sts.

Please install 2" City Meter &
2" Copper service to supply fish plant.
Replaces 3/4" Ser. #22461. (Ser. from First St.)

Measure of 2" Gate (tapping)

S x S Line School St.	89.0
E x W " First St.	15.5
E x S " Building	4.0

Work Done Sept. 5, 1950

(over)

40' of 2" copper tubing type K	\$ 51.60
1-2" Darling tapping gate	
1-2" on 6" Tapping sleeve A.P.S.	
1-2" cop. x 2" Hub caulking conn. A-7086	
1-2" x 2" cop. 45 Degree elbow A-1678	
27# of caulding lead	
1 1/2# of gasket	
Use of Compressor	12.00
Use of Tapping machine	5.00
2 street cuts: 10' x 2' & 5' x 2' Tar	
Carting	5.00
Labor	46.26