

Sept. 21, 1950

#23315

Ann M. Kenney
E.S.#684 Shawmut Ave., N x
Potter St.

Please install 1" City Meter &
1" Copper service to supply house. Replaces
3/4" Ser. #7646, leaking and to be discontinued.

35-32--Line Service

N x N Line Potter St. 179.0

W x E " Shawmut Ave. 6.1

N x S " House 1.7

Work done Sept. 25, 1950

64 Ft. of 1" copper tubing type K -----	\$ 34.56
1-1" Corporation Fig. 438 -----	
1-1" Copper to copper stop Fig. 415 -----	
1 C. I. Stop box - complete -----	
1 street cut 5' x 2'6" - Warrenite -----	
Use of Compressor -----	9.00
Carting -----	2.00
Labor -----	46.68