

52
59

Feb. 9, 1951

#23404

Charles Pittle
N.S.#113 Kempton St., E x
Pleasant St.

Please install 1½" City Meter &
1½" Copper service to supply apartment
house. Replaces old 5/8" L.L. service
#1781.

Measure of Stop Box:

W x W Line Purchase St.	53.0
S x N " Kempton St.	6.7
E x W " House	14.6

Work Done Feb. 14, 1951

54 Ft. of 1½ in. Copper tubing type K	32.64
1-1½" Corporation Fig. 438	
1-1½" copper to copper stop Fig. 415	
1-1½" cop. x 1½" I.P. Coup. Fem. Fig. 413	
1-4" Caldwell Gate Box	
1 Sidewalk Cut: 2' x 4' Cement	
1 Street Cut: 5' x 3' Warrenite	
Use of Compressor	18.00
Use of Tapping Machine	2.00
Carting	5.00
Labor	57.20