

Mar. 12, 1951

#23417

William Belanger

W.S. #3997 Acushnet Ave., S x
Braley Rd.

Please install 2" City Meter &
2" Copper service to supply cottage. Box on
taker's land. Taker will build box and
notify when ready.

Measure of 2" Darling Gate Valve:

S x S Line Braley Road

340.7

E x W " Acushnet Ave.

8.6

S x S " House

27.5

Work done April 24, 1951

(over)

6 ft. of 1 $\frac{1}{4}$ "	Copper tubing type K	\$ 4.38
11 ft. of 2"	"	\$ 15.51
1-2"	Darling Gate Valve - All Ball	\$
1-1"	Cop. x 2" I. P. Fem. Y branch, Fig. 440- ^(Two wpt) RM	\$
2-1"	Corporations, Fig. 438 - Red Rod	\$
2-2"	Cop. x 2" Hub. Caulking Conn. A-7086	\$
1-2"	Cop to Cop. Coupling A-1671	\$
1-2"	Cop. x 2" I. P. Male Coup. A-1672	\$
1-R-144	Caldwell Gate Box	\$
Use of Tapping Machine (2-1 $\frac{1}{2}$ " cuts)		\$ 4.00
Use of Compressor		\$ 15.00
1 street cut: 7' x 2'6"	Warrenite	\$
8 $\frac{1}{2}$ Lbs.	of Caulking Lead	\$
1 Lb.	of Gasket	\$
Carting		\$ 5.00
		\$ 48.40