

125B

Apr. 3, 1951

#23438

John Furtado

N.S. #7 Lang St., W x Mt. Pleasant

Please install 1" City Meter &  
1" Copper service to supply 2 family house.  
Replaces 3/4" Ser. #15727 from Mt. Pleasant St.

33-32--Service-7 ft. of 1" copper tubing type K inside

Measure of Stop Box:	W x W	Line Mt. Pleasant St.	126.5
	S x N	" Lang St.	6.0
	W x E	" Line Bldg.	2.2

Work done April 5, 1951

(over)

39 ft. of 1" copper tubing type K, soft -----	\$ 23.00
1-1" Corporation, Fig. 438 - Red Hed -----	
1-1" Copper to copper stop, Fig. 415 @ Red Hed -6	
1 C. I. Stop Box, complete -----	
Moto-Crane Trench Hoe -----	7.00
Carting -----	2.00
Use of Tapping Machine -----	2.00
Labor -----	10.03