

Apr. 9, 1951

#23445 City of New Bedford (School Dept.)
(Harrington School)
N.S. #257 Court St. bet. Tremont &
Liberty Sts.

Please install 2" Taker's Meter &
3" Copper service to supply school house. 2" Ser.
#9642 to be discontinued. 2" King Meter taker's
to be used on new service (#153919)

Measure of 5" Tapping Gate:

N x N Line Court St.	129.0
E x W " Liberty St.	13.1
S x N " Building	9.6

Work done June 7, 1951

(over)

57 FT. OF 3" COPPER TUBING, TYPE K, SOFT	\$ 152.19
1-6" x 6" x 3" Tapping Sleeve, A. P. S.	
1-3" Tapping Gate, Darling	
1-3" Cop. to Hub. Caulk. Conn. A-7163	
2-3" Cop. To Cop. Coup. (Brass) A-4306	
1-4" C. I. Gate Box, complete	
29 Lbs. of Caulk. Lead	
1 Lb. of Gasket	
1 Street cut: 2 1/2' x 7'	
Use of Compressor	\$ 15.00
Use of Tapping Machine	\$ 7.50
Carting	\$ 10.00
Labor	\$ 79.37