

Lot 285

Nov. 5, 1963

D.J.Realty

#26524

S.S.Holly Tree Lane, E x
Phillips Rd.

Please install 1" Copper service to
supply house. Main to be extended.

Measures of 1" Curb Stop:

E x E line of Phillips Road	148.1
N x S line Holly Tree Lane	4.9
W x E line of House	12.6
N x house	40.5

Main is 14 ft. N x S line

Work done December 6, 1963

9 ft. of 1" cop: Main to curb stop.....	\$ 7.65
Labor.....	\$ 15.65
1 1" corporation, fig. 438, R.H.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long.....	\$
Carting.....	\$ 5.00
Tapping machine use.....	\$ 5.00
Loader use.....	\$ 3.50

Owner's plumber supplied and installed 44 ft. of 1" copper tubing from the curb stop to meter inside cellar