

119

Jul. 16, 1951

#23535 Louis Herman
N. W. Cor. Acushnet Ave. & Harwich St.

Please install 1" City Meter and
1 1/4" Copper Service to supply office
building.

Measure of 1 1/4" Curb Stop:

W x W	Line Acushnet Ave.	66.1
S x N	" Harwich St.	10.5
E x W	" Building	2.7

Total pipe used on job. 70 ft.; 60 ft.
supplied by owner's plumber. (over)

10 ft. of 1" Cop. tubing type K, soft	\$ 7.30
1" Corporation, Fig. 456 - Red Hed	\$
1" Cop. to Cop. Stop, Fig. 415 - Red Hed	\$
1 C. I. Stop Box - complete	\$
Use of Tapping Machine	\$ 2.00
Use of Compressor	\$ 9.00
1 Street cut: 5' x 3' Warrenite	\$
Carting	\$ 5.00
Labor	\$39.51

Work done August 14 & 15, 1951