

Aug. 1, 1951

#23551 Elliotte Isserlis
N.S.#741 Kempton St., W x Florence
St.

Please install 1" City Meter &
1 1/4" copper service to supply candy plant.
Replaces old 5/8" Ser. #18015.

Measure of Curb Stops:

W x W Line Florence St.	136.4
S x N " Kempton St.	7.0
E x W " Building	4.3

Work done August 2, 1951

(over)

31 ft. of 1 1/2" Cop. & tubing type K, soft	22.65
1-1 1/2" 45° Elbow	
1 Sidewalk cut: 8' x 2' Cement	
1 Street cut: 5' x 2 1/2' Pon. Mac.	
Use of compressor	9.00
Use of Tapping Machine	2.00
Carting	5.00
Labor	45.85

1-1 1/4" COP. TO. COP. STOP FIG. 415 RED HED — \$

1-1 1/4" COP. FIG. 438 - RED HED — \$

1.-C. I. STOP BOX, COMPLETE — \$