

Aug. 7, 1951

#23563 N.B. Housing Authority
W.S. Walker St., N x Malden St.

Please install 4" Takers Meter &
4" Copper service to supply housing project.
From Walker St. Box on taker's land.

Measure of 4" Gate Valve:

S x S Line Hathaway Rd.	196.1
E x W " Walker St.	16.0
N x S " Bldg. <u>57</u>	5.1

Work done November 27, 1951

(over)

18' of 4" Copper Tubing type K, soft	80.46
1-4" Darling Gate Valve, All Bell	
1-4" C. I. Gate Box, complete	
1-4" Cop. x 4" Hub Caulk., Conn. A-7220	
1-8" x 8" x 4" Branch, All Bell-Builders	
2 ft. of 4" C. I. War. Spun Cem. Lined Pipe	
14 Lbs. of Leadite	
$\frac{1}{2}$ Lb. of Gasket	
Moto-Crane Trench Hoe	7.00
Carting	5.00
Labor	21.12

#563