

Aug. 7, 1951

#23564

N.B. Housing Authority
E.S. Walker St., N x Malden St.

Please install 4" Takers Meter &
4" Copper service to supply housing project.
From Walker St. Box on taker's land.

Measure of 4" Gate Valve:

S x S Line Hathaway Rd.	218.7
W x E " Walker St.	30.1
S x S " North Bldg.	45.6

Work done November 28, 1951

(over)

31' of 4" Copper Tubing type K, soft	\$143.04
1-4" Darling Gate Valve, All Bell	
1-4" C. I. Gate Box, Complete	
1-4" Cop. x 4" Hub Caulk. Conn. A-7220	
1-8" x 8" x 4" Branch, All Bell-Builders	
2' of 4" C. I. War. Spun. Cem. Lined Pipe	
2-4" Cop. to Cop. Couplings A-1875	
1/2 Lb. Solder	.75
14 Lbs. of Leadite	
1/2 Lb. of Gasket	
Moto-Crane Trench Hoe	14.00
Carting	5.00
Labor	21.12

#564