

Aug. 7, 1951

#23565

N.B. Housing Authority
S.S. New St., E x Harvard St.

YALE

Please install 4" Takers Meter &
4" Copper service to supply housing project.
Box on taker's land. From New St.

Measure of 4" Gate Valve-

W x W	Line Highland St.	242.8
N x S	" YALE St.	16.4
E x E	" Bldg.	22.6

Work done Sept. 28-1951

(Over)

15.5 ft. of 4" copper tubing type K soft	\$69.29
1.5 ft. of 4" C.I. bar. spun Com. lined pipe	
1-8" x 8" x 4" Branch, all bell B.	
1-4" bar. gate valve -all bell	
1-4" C.I. Gate box -complete	
1-4" cop. x 4" hub caulking conn. A-7220	
12# Leadite	
1/2" Gasket	
Motor-Grane Trench hoe	7.00
Carting	5.00
Labor	23.65

Copper tubing used inside property line

1.0ft. of 4" copper tubing type K soft	4.47
--	------

#565