

26.4 ft. of copper tubing from main to property line.

Aug. 15, 1951

130

#23576

Aime D. Bourassa

S.W. Cor. Kenmore x Adelaide Sts.

Please install $3/4"$ City Meter &
 $3/4"$ Copper service to supply bungalow.
Lay with drain. $6\frac{1}{2}"$ pipe in street.

Laid with drain from property in.

33' of $2"$ Cop. used inside \$15.84 - Lab. \$1.00

W x W Line Adelaide St. 6.6

H x S " Kenmore St. 7.4

E x E " House 32.5

1 street cut: 2' x 4' Tar

Work done Sept. 17, 1951 (See sketch on other side)

6" CEMENT ASBESTOS
MAIN.


2" CAST IRON MAIN

KENMORE ST.

33'

18'

ADELAIDE ST.



MARKS

SOARES

MENDES