

Oct. 11, 1951

39

#23633

St. Luke's Hospital

E.S. #60 West St., S x Elizabeth
St.

Please install 3" City Meter &
3" Copper service to supply boiler house.
Replaced old 3" C.I. ser. #14688.

3" gate valve installed.

S x S line Elizabeth St. 44.6

~~W x E line West St. 20.1~~ OVER

S x S line Bldg. 3.2

Laid..... Oct. 11, 1951

34 ft. 3" copper tubing type K.....	92.78
1-3" Dar. gate valve, all bell.....	
1-4" cop. to 4" hub caulk. conn A-7220..	
1-4"x3" copper bushing A-1923.....	
Labor.....	61.71
2-3" cop. to 3" hub. caulk. conn. A-7163..	
1-3" coup. copper A-1775.....	
Carving.....	5.00
solder.....	1.20
26 lbs. of lead.....	
1 lb. of gasket.....	
2 st. cuts 10'x2' - 7'x2' Pene. Mac.....	
Use com pressor.....	7.50

Corrected Measures

June 4, 1985

60 West S t.

Ser.# 23633-3"

E x W line West St.

20.5 ft.

NOTE: 7 turns

J. Rodrigues

