

110

Oct. 23, 1951

#23637

N.B. Park Dept.
(Brooklawn Park)
N.S. Irvington St., W x Irvington
Ct.

Please install 1" Taker's Meter &
1" Copper service to supply tool house and
garage. Box on taker's land. Actual Cost

Measure of 1" Curb Stop in Meter Box:		
W x W	Lipo Irvington Court	162.7
S x N	Irvington Street	6.0
E x E	Brick Repair Bldg.	8.6

Work done October 23 & 24, 1951

(over)

229 ft. of 1" Copper tubing type K, soft 135.11

1-4 ft. Wooden Meter Box-with 3/4" I. square

Frame & Cover

4-1" Cop. to cop. Couplings A-4202

1-1" x " Cop. to cop. Couplings A-2594

1- " Fitting x " I. P. Fen. Coup., A-1542

1- " Brass-45° Elbow

Solder 1.20

1- " Brass Close Nipple

1-1" Corporation, Fig. 438--Red Hed

1-1" Copper to Copper Stop, Fig. 415--Red Hed

Use of A.P.S. Tapping Machine(Shelley) 1" cut 1.50

1 Street cut: 11' x 2' Asphalt

1 Sidewalk cut: 4'6" x 4' Cement

Use of Compressor 15.00

Use of Moto-Crane French Hoe 35.00

Carting 5.00

Labor 107.45