

May 9, 1952

72
65

#23730 Francis P. Considine

S.S. #46 Pearl Street W x State St.
Please install 1" city meter and 1½" copper
service to supply house. To replace 5/8"
service #11374 in same location.

12-11--Measure of Stop Box:

E x E	Line County St.	157.5
N x S	" Pearl St.	8.0
E x E	" House	5.0

Work done May 15, 1952

(over)

57 ft. of 1 $\frac{1}{2}$ " Copper tubing type K, soft	\$42.61
1-1 $\frac{1}{2}$ " Corporation, Fig. 438-Red flod	
1-1 $\frac{1}{2}$ " Copper Stop, Fig. 415-Red flod	
1-1 $\frac{1}{2}$ " C. I. Stop Box, Complete	
1-1 $\frac{1}{2}$ " Copper to copper Cplg. A-1585	
1 Street cut: 2 $\frac{1}{2}$ ' x 5' Warrenite	
Use of compressor	\$15.00
Use of tapping machine	\$2.00
Carting	\$3.00
Labor	\$76.07

NEW SERVICE TURNED ON AND OLD SERVICE SHUT OFF
BY HENRY BACKUS (METER ROOM) MAY 20, 1952