

June 3, 1952

30

#23747 Frank F. Lemos

N.S. #81 Thompson W. x Crapo St.

Please install $3/4$ " city meter and 1" copper
service to supply house. To replace Ser. #8552.

Measure of 1" Stop:

E x E Line Bonney St.	103.6
S x N " Thompson	6.6
E x W " House	8.5

Work done June 3 & 4, 1952

(over)

35 ft. of 1" Copper tubing type K, soft	\$ 20.65
1-1" I. Stop Box Foot (only)	
1-1" Corporation, Fig. 438-Red Hed	
1-1" Copper Stop, Fig. 415-Red Hed	
1 Street cut: 2 1/2' x 4' Warronite	
Use of Tapping Machine	1.50
Use of compressor	3.00
Carting	2.00
Labor	36.00

Credit: \$ 10.10 for 101 Lbs. of lead @ \$.10 per lb.