

June 13, 1952

125C
125

#23762 Helen Gudewicz
N.S. #875 Plainville Rd at junc. of
Mt. Pleasant.

Please install $1\frac{1}{2}$ " city meter and $1\frac{1}{2}$ " copper
service to supply nursing home. To be laid with
6" fire supply, taps hydrant branch.

Measure of $1\frac{1}{2}$ " Stops:

E x E Line Mt. Pleasant	30.1
S x N " Plainville Rd.	12.6
E x E " House	13.3

Work done June 16, 17, & 18, 1952 (over)

(This service installed with #23757 simultaneously.)

See #23757 for carting and labor)

70 ft. of 1 1/2" Copper tubing type 4, soft.....	\$ 67.30
1-1 1/2" Copper Stop, Sig. 415-Red Red.....	
1 Pioneer Gate Box.....	14.00
1-1 1/2" Cop. to Cop. Elbow 90° A-1629.....	
2-1 1/2" " " " " 45° A-1630.....	
1-1 1/2" Cop. to O.S.I.P.S. Cplg. A-1624.....	
1-1 1/2" Cop. to Cop. Cplg. A-1623.....	

(See #23757 for carting & labor)