

June 24, 1952

46
52

#23770 Dr. T.P. Ernest Greene

S.B. #342 Union St., E. x Cottage St.

Please install 1" city meter and 1½" copper
service to supply house. ~~Last of August or~~
~~1st wk of Sept.~~ To replace 3/4" Ser. #939.

Measure of Gate Box:

E x E Line	Cottage St.	122.3
U x S	Union St.	7.3
H x W	House	5.1

Work done July 1, 1952

(over)

30 ft. of 1½" Copper tubing type F, soft.....	28.80
1-1½" Corporation, Fig. 438-Red Rod.....	
1-1½" x 1½" Cop to L.R. Pen. Cplg., Fig. 413..	
1-1½" x 1½" Cop. to Cop. Cplg. A-1623.....	
1-1½" Copper Stop, Fig. 415-Red Rod.....	
Use of Tapping Machine.....	2.00
Use of Compressor.....	9.00
1 Street cut: 4' x 2' Pen. Mac.....	
1 Sidewalk cut: 8' x 2' Cement.....	
Carting.....	5.00
Labor.....	39.82