

June 26, 1952

17

#23772 Joaquim S. Mello

W.S. #22 Rockdale Ave N. x Cove Rd

Please install $1\frac{1}{2}$ " city meter and $1\frac{1}{2}$ " copper service to supply Diner. 2nd service in new location. Replaces Ser. #21538.

Measure of $1\frac{1}{2}$ " Gate Box:

EXW LINE GULL ST.	2.2
N X S " ROCKDALE AVE	10.8
E X E " DINER	3.3

Work done June 30, 1952

(over)

85 ft. of 1½" Copper tubing type K, soft.....	\$ 81.60
3-1½" Cop. to cop. cplgs.-A-3923.....	0
1-1½" Corporation, Fig. 438-Red Red.....	0
1-1½" Copper Stop, Fig. 415-Red Red.....	0
1-1½" x 1½" Cop. to I.P. Fem. Cplg. Fig. 413..	0
1 R-144 Caldwell Gate Box.....	0
1 Street cut: 6' x 2'6" Warrenite.....	0
Use of Tapping machine.....	2.00
Use of Moto-Grane Trench Hoe.....	21.00
Use of Compressor.	12.00
Carting.....	5.00
Labor.....	\$ 66.40