

July 23, 1952

46
52

#23803 The Keystone

N.S. #191-9 Union St., E. x Pleasant St
Please install 2" City Meter and 2" Copper
Service to supply store building. Second Service

Measure of 2" Tapping Gate Valve:

W x W Line Purchase St. 86.0

N x S. " Union St. 19.2

W x E. " Building 13.0

Work done July 27, 1952

(over)

42' of 2" Copper tubing, type K, soft.....	\$ 66.36
1-2" Tapping Gate Valve-Darling.....	\$
1-10" on 2" Tapping Sleeve-A.P.S.....	\$
1-4" C. I. Gate Box, complete.....	\$
2-2" Cop. to cop. Cplgs. A-1671.....	\$
1-2" Cop. to hub caulk Conn. A-7086.....	\$
3-Sq. ft. Felt.....	\$.87
1 Sidewalk cut: 2' x 4' Cement.....	\$
2 Street cuts: 6' x 3' & 5' x 2' Warrenite.....	\$
10 Lbs. Loadite.....	\$
4½ Lbs. Lead.....	\$
1 Lb. Gasket.....	\$
Use of compressor.....	\$ 18.00
Use of Tapping Machine.....	\$ 5.00
Carting.....	\$ 5.00
Supervision.....	\$ 33.70
Labor.....	\$ 140.12