

Aug. 22, 1952

108

#23838

Hector O. Gendron
S.W. Cor. #1753-59 Acushnet Ave., x
Belleville Rd.

Please install 1" City Meter & 1½"
Copper service to supply rooming house. Replaces
¾" Ser. #13541, same location, old service to
be removed.

Measure of Caldwell Gate Box:

W x W Line Acushnet Ave.	104.6
N x S " Belleville Rd.	8.7
E x W " Building	18.2

Work done August 28, 1952

22' of 1 $\frac{1}{2}$ " Copper tubing type K, soft.....	\$ 23.54
1 R-144 Caldwell Gate Box.....	0
1-1 $\frac{1}{2}$ " Cop to 1 $\frac{1}{2}$ " I.P. Fem. Cplg., Fig. 413....	0
1-1 $\frac{1}{2}$ " Copper Stop, Fig. 415-Red Hed.....	0
1-1 $\frac{1}{2}$ " Corporation, Fig. 438-Red Hed.....	0
1 Street cut: 5' x 2 $\frac{1}{2}$ ' Warrenite.....	0
2 Sidewalk cuts: 2' x 3 $\frac{1}{2}$ ' & 2' x 4' Cement....	0
Use of Tapping Machine.....	2.00
Use of Compressor.....	6.00
Carting.....	2.00
Labor.....	47.20