

Nov. 12, 1952

108

#23900

A. Marcoux, Jr.

S.W. Cor. #359 Ashley Blvd., x
Nash Bld.

Please install 1" City Meter & 1½" copper service to supply apt. bldg. replaces Ser. #11838 to be discontinued.

Measure of 1½" Curb Stop:

W x W Line Ashley Blvd.	17.8
N x S " Nash Road	7.3
W x E " Building	16.4

Work done November 13 & 14, 1952

(over)

20' of 1½" Copper tubing type K, soft.....	21.40
1-2-144 Valve Box-Galdwell.....	
1-1½" Corporation, Fig. 438-Red Hed.....	
1-1½" Copper to Copper Stop, Fig. 415-Red Hed..	
1-1½" x 1½" Cop to I. Fem. Cplg. Fig. 413 "	
1 Street cut: 3' x 5' Warrenite.....	
1 Sidewalk cut: 11' x 2½' Warrenite.....	
Use of Tapping Machine.....	2.00

This service was laid in the same trench as service #23899 so Carting, Labor, and Supervision is combined on #23899 card.