

Dec. 9, 1952

52

#23911

Weaver Pro. A. Union

E.S.#738-46 Pleasant St., S x High

Please install 1" City Meter & 1" copper service to supply bldg. Replaces 5/8" Ser. #9009, to be discontinued.

Measure of Stop:

S x S Line High St.	57.4
W x E " Pleasant St.	7.9
S x E " Bldg.	6.9

Work done December 9, 1952

(over)

34' of 1" Copper tubing type E, soft.....	\$ 22.44
1-1" Copper Stop, Fig. 415-Red Hed.....	\$
1-1" Corporation, Fig. 438-Red Hed.....	\$
1-1" C. I. Stop Box, complete.....	\$
1 Street cut: 2' x 5' Warrenite.....	\$
1 Sidewalk cut: 3' x 4' Cement.....	\$
Use of tapping machine.....	\$ 1.50
Use of compressor.....	\$ 6.00
Carting.....	\$ 2.00
Labor.....	\$ 37.74