

Jan. 13, 1953

65

#23928

Michael J. Hayes  
N.E. Cor. #670 County St., x  
Campbell.

Please install  $1\frac{1}{2}$ " City Meter &  
 $1\frac{1}{2}$ " Copper service to supply nursing home. Re-  
places old  $3/4$ " lead service #1690, to be dis-  
continued. Same location from County St.

Measure of  $1\frac{1}{2}$ " Stop:

N x N Line Campbell St.	55.1
W x E " County St.	8.3
N x S " House	2.5

Work done January 14, 1953

(over)

45 ft. of 1½" Copper tubing type K, soft.....	\$ 45.15
2-1½" Cop. to Cop. Couplings, A-1623.....	\$
1-1½" Copper Stop, Fig. 415.....	\$
1-1½" Corporation, Fig. 438.....	\$
1 2-1/4 Valve Box-Caldwell.....	\$
1-1½" Cop. to I. Fem. C. lg., Fig. 413.....	\$
2 Street cuts: 2' x 5' & 2' x 5' Warrenite....	\$
1 Sidewalk cut: 2' x 4' Cement.....	\$
Use of compressor.....	\$ 12.00
Use of tapping machine.....	\$ 2.00
Carting.....	\$ 5.00
Supervision.....	\$ 14.96
Labor.....	\$ 63.07