

Feb. 18, 1953

7

#23950

Dept. of Public Works

W.S.#519 Rod. Fr. Blvd.(W).. S x
Bellevue St.

Please install 2" City Meter & 2"
copper service to supply screen house. Replaces
old 2" C.I. Ser. #15963, using same 2" C.Meter.
Measure of 2" Gate Valve:

S x S	Line Bellevue St.	727.6
W x E	" Rodney Fr. Blvd. (W)	23.0
S x N	" Bldg.	14.8
E x E	" Bldg.	135.8

Work done February 18, 1953

@ 1.58

144 ft. of 2" Copper tubing type K, soft.....	\$ 227.52
1-2" Gate Valve, All Bell-Darling.....	\$ 19.70
1-4" C. I. Gate Box Bottom-79# weight @ .20...	\$ 15.80
5-2" Copper to copper cplgs., A-1671 @ .85...	\$ 4.25
1-2" Copper to I.P.S. Cplg., A-1672.....	\$ 1.88
1-4" Copper to hub caulk. conn., A-7220.....	\$ 7.25
1-4" x 2" Fitting to copper bushing, A-1939...	\$ 7.25
2-2" Copper to hub caulk. conn., A-7086.....	\$ 1.88
1 Spool wiping solder.....	\$ 1.20
8½ Lbs. lead.....@ .35.....	\$ 2.98
½ Lb. gasket.....@ .75.....	\$.38
Carting.....	\$ 5.00
Labor.....	\$ <u>39.36</u>
Total Bill.....	\$ 334.45