

Mar. 16, 1953

91

#23963

Wanda Rochefort

N.W. Cor. #1069 County St., x Adams
St.

Please install 1" City Meter & 1"
copper service to supply apt. house. To
replace 5/8" Ser. #11190.

33-32-

Meas. of curb stop:

W x W Line County St.	57.0
S x N " Adams St.	8.2
E x W " House	1.0

Work done March 16, 1953

(over)

34.ft. of 1" copper tubing type K, soft.....	\$ 24.14
1-1" copper stop, fig. 415-Red Red.....	\$
1-1" corporation, fig. 438-Red Red.....	\$
1 C. I. stop box, complete.....	\$
2 Street cuts: 2' x 4' & 2' x 5' Warrenite..	\$
Use of Compressor.....	9.00
Use of tapping machine.....	1.50
Carting.....	2.00
Labor.....	37.06