

Mar. 23, 1953

52

#23968

Samuel N. Donaghy

N.W. Cor. #465 County St., x Morgan St.

Please install $1\frac{1}{2}$ " City Meter & $1\frac{1}{2}$ "
copper service to supply funeral home. 2nd ser.
from County St. Ser. #1253 to be discontinued;
When this one is connected.

Measure of $1\frac{1}{2}$ Stop:	N x N Line	Morgan St.	76.1
	E x W "	County St.	8.7
	S x N "	House	10.4

Work done March 24, 1953

(over)

50 ft. of $1\frac{1}{2}$ " copper tubing type K, soft....	\$ 64.40
1- $1\frac{1}{2}$ " Copper stop, fig. 415-Red Hed.....	\$
1- $1\frac{1}{2}$ " Corporation, fig. 438-Red Hed.....	\$
1- $1\frac{1}{2}$ " Cop. to I. Fem. Cplg., fig. 413.....	\$
2- $1\frac{1}{2}$ " copper to copper cplgs., (bronze)A-3923	
Use of tapping machine.....	\$ 2.00
Use of compressor.....	\$ 9.00
1 R-144 Caldwell gate box.....	\$
1 Street cut: $2\frac{1}{2}$ x 5 Warrenite.....	\$
Certing.....	\$ 2.00
Supervision.....	\$ 14.96
Labor.....	\$ 62.40