

Apr. 6, 1953

9

#23979

Thomas Young

N.E. Oaklawn St., W x Brock Ave.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow. Lay
with drain. (PARTLY LAID WITH DRAIN)

33-32-Labor (excavation) 22.00-15' of 3/4" Cop \$8.85

W x W Line Brock Ave. 601.9

S x N " Oaklawn St. 8.3

E x W " House 7.1

1 Street cut: 2' x 4' Warrenite

Work done April 17, 1953.

