

May 4, 1953

98

#24000 Louis F. Parent
S.W. Cor. 1417-37 Acushnet Ave.,
x Deane St.

Please install 1½" City Meter &
1½" Copper service to supply store. Replaces
old 5/8" Ser. #16631 to be removed.

Measure of 1½" curb stops:

W x W Line Acushnet Avenue	41.5
N x S " Deane St.	8.3
E x W " Building	23.8

Work done May 7, 1953

(over)

20 ft. of 1½" copper tubing type K, soft.....	\$ 23.80
1-1½" Corporation, fig. 438-Red Hed.....	\$
1-1½" Copper stop, fig. 415- " ".....	\$
1-1½" Cop. to I. fem. cplg., fig. 413-Red Hed..	\$
1 R-144 Caldwell gate box.....	\$
1 Street cut: 2' x 6' Warrenite.....	\$
1 Sidewalk cut: 3' x 4' Cement.....	\$
Use of compressor.....	\$ 9.00
Use of tapping machine.....	\$ 2.00
Supervision.....	\$ 14.96
Carting.....	\$ 2.00
Labor.....	\$ 37.44