

May 4, 1953

52

#24003 Mary E. Nelson
S.S.#156 Elm St., W x No. 6th St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply cottage. Re-
places old $5/8$ " Ser. #2851 to be discontinued
later.

Measure of curb stop:

W x W Line North Sixth St.	148.7
W x S " Elm St.	6.2
E x E " House	0.6

Work done May 5, 1953

(over)

37 ft. of 3/4" copper tubing type K, soft.....	\$ 21.83
1-3/4" Corporation, Fig. 414-Red Red.....	\$
1-3/4" Copper stop, Fig. 415-"	\$
1 C. I. stop box, complete.....	\$
1 Sidewalk cut: 2' x 4' Cement.....	\$
1 Street cut: 2' x 4' Warrenite.....	\$
Use of compressor.....	\$ 12.00
Use of tapping machine.....	\$ 1.00
Carting.....	\$ 2.00
Labor.....	\$ 48.67