

May 26, 1953

#24023

U.S. Custom House  
S.W. Cor. #35 No. Second St.,  
x William St.

Please install 1" Taker's Meter  
& 1" Copper service to supply custom house.  
Replaces 3/4" Ser. #270.

Measure of 1" Stop:

W x W	Line No. Second St.	76.6
N x S	" William St.	4.2
W x W	" Building	7.0

Work done May 27, 1953

(over)

66 ft. of 1" copper tubing type K, soft.....	\$ 45.18
1-1" Corporation, fig. 438-Red Hed.....	\$
1-1" Copper stop, fig. 415-Red Hed.....	\$
1-1" Cop to cop cplg., fig. 413-Red Hed <i>1 P. F. M.</i> .....	\$
1 C. I. stop box bottom (only).....	\$
Use of tapping machine.....	\$ 1.50
Use of compressor.....	\$ 12.00
1 Street cut: 2' x 4' warrenite.....	\$
1 Sidewalk cut: 2' x 6" cement.....	\$
Carting.....	\$ 2.00
Labor.....	\$ 61.54