

June 17, 1953

30

#24037 St. James Roman Catholic Church
N.S. #59 Rockland St., W x County St.

Please ins tall $1\frac{1}{8}$ " City Meter &
 $1\frac{1}{8}$ " Copper service to supply convent. Replaces
 $5/8$ " Ser. #9847.

Measure of $1\frac{1}{8}$ " stop:

E x W Line	Warwick St.	7.0
S x N "	Rockland St.	7.2
W x E "	Convent	7.1

Work done June 22, 1953

(over)

69' of 1½" copper tubing type K, soft.....	\$ 82.11
1-1½" corporation, fig. 438-Hed Hed.....	\$
1-1½" copper stop, fig. 415- " "	\$
1-1½" Cop. to I. fem. cplg., fig. 413	\$
1 R-144 Caldwell gate box.....	\$
2-1½" Cop. to cop. cplgs., A-1623.....	\$
Use of tapping machine.....	\$ 2.00
Use of compressor.....	\$ 6.00
1 street cut: 2' x 6' Warrenite.....	\$
1 sidewalk cut: 2' x 2' Cement.....	\$
Carting.....	\$ 2.00
Labor.....	\$ 50.88