

June 17, 1953

30
36

#24038 St. James Roman Catholic Church
S.W. cor. #233 County x Fair St.

Please install $1\frac{1}{2}$ " City Meter &
 $1\frac{1}{2}$ " Copper service to supply rectory.
~~Box on taker's land.~~ From Fair St.

INTO CELLAR-ORDER OF MR. MANDELL.

Measure of $1\frac{1}{2}$ " stop:

W x W	Line County St.	156.0
N x S	" Fair St.	8.7
E x W	" House	29.3

Work done June 23, 1953

(Over)

80 ft. of 1½" copper tubing, type K soft.	95.20
1-1½" corporation fig. 435 Red Red	
1-1½" copper stop fig. 415 " "	
1-1½" cop. to 1½" iron coupling fig. 413	
1-R-144 Caldwell gate box	
3-1½" cop. to cop. couplings A-1623	
Use of tapping machine	2.00
Use of compressor	12.00
1-Street cut 4'x 2' Warrenite	
Carting	2.00
Labor	50.88