

June 17, 1953

#24040

Frank Andrade

W.S. Acushnet Ave., N x City Line

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow.
Will notify when trench is ready.

Measure of 3/4" Stop:

N x 1st hydrant N x city line	394.4
E x W Line Acushnet Avenue	9.0
N x N " House	1.0

Work done September 15 & 16, 1953

(Over)

65' of 3/4" copper tubing	soft.....	38.35
1-3/4" corporation, fig. 43	red red.....	
1-3/4" copper stop, fig. 415-	" ".....	
1 C. I. stop box, complete.....		
1 Street cut: 19' x 2 1/2'	Warrenite.....	
1 Sidewalk cut: 2' x 4'	Warrenite.....	
Use of compressor.....		6.00
Use of tapping machine.....		1.00
Use of moto-crane.....		14.00
Carting.....		5.00
Supervision.....		7.48
Labor.....		91.58