

June 22, 1953

#24049 Arthur da Souza
W. S. #4825 Acushnet Ave. S. x Webb's
Corner

Please install 1" City Meter and
1 1/4" Copper Service to supply chicken
farm. Box on taker's land

Measure of 1 1/4" stop:

N x 1st hydrant, N x city line	225.2
E x W line Acushnet Avenue	9.0

Work done September 16 & 17, 1953

(over)

43' of 1½" copper tubing type K, soft.....	\$ 39.13
1-1" Corporation, fig. 438-Red Red.....	\$
1-1½" copper stop, fig. 415-Red "ed.....	\$
1 C. I. stop box, complete.....	\$
Use of tapping machine.....	\$ 1.50
Use of compressor.....	\$ 6.00
Use of Moto-crane.....	\$ 14.00
1 Street cut: 17' x 2½' Warrenite.....	\$
1 Sidewalk cut: 2' x 4' Warrenite.....	\$
1-1½" x 1" copper coupling, A-1616.....	\$
Supervision.....	\$ 7.48
Carting.....	\$ 5.00
Labor.....	\$ 69.22