

June 23, 1953

100

#24056 Angelina F. DeMello
S.S.#56 Davis St., E x Belleville
Ave. (N.B. Linguica Co.)

Please install 1" City Meter &
1" copper service to supply plant. Replaces
Ser. #18328 to be discontinued.

Meas. of stop:	E x E Line Belleville Ave.	131.5
	N x S " Davis St.	9.0
	W x E " Bldg.	2.9

Work done June 26, 1953

(over)

20 ft. of 1" copper tubing type K, soft.....	14.60
1-C. 1. stop box, complete.....	
1-1" Corporation, fig. 435-Red Hed.....	\$
Use of tapping machine.....	1.50
Use of compressor.....	3.00
1 Sidewalk cut: 2' x 4' Cement.....	
1 Street cut: 2' x 4' Stones & tar.....	
Carting.....	2.00
Labor.....	25.42
1-1" Copper stop, fig. 415-Red Hed.....	\$