

July 24, 1953

#24089 N.B. School Dept.
N.W. Cor. #279 Mt. Pleasant St.
x Sawyer St.

Please install 3" Taker's Meter
& 4" Transite service to supply school building
replaces 4" C.I. ser. #17857.

Measure of 4" Gate:	S x S line Garfield St.	14.0
	E x W " Mt. Pleasant St.	2.5

Work done July 22, 23, & 24, 1953

(over)

(see original card for sketch)

SAME GATE USED

186.5	ft. of cement-asbestos pipe. - 4 INCH	
	1-7" solid sleeve-builders.....	
	1-7" cop. to hub caulk. comp. A-7220.....	
5.00	1 single pipe strap.....4 inch.....	
	7 lbs. leadite.....	
	8 1/2 lbs. lead.....	
	1 lb. braided jute.....	
	1 street cut: 31' x 2 1/2' Warrenite.....	
18.00	Use of compressor.....	
91.00	Use of Motocrane Trench Hoe.....	
15.00	Carting.....	
37.40	Supervision.....	
273.79	Labor.....	

New 3 ft. on outside of bldg. to inside cellar.
 9 ft. of 7" copper supplied & installed by owner's
 plumber.