

July 27, 1953

#24093

N.B. School Dept.

N.E. Cor. #87 Merrimac x State St.

Please install 2" Take's Meter &
2" Copper service to supply school bldg.
Replaces 1" Ser. #2613 to be discontinued.

Measure of 2" Tapping Gate:

N x N Line Merrimac St.	58.1
E x W Line State	15.5
N x S " Building	28.4

Work done August 18, 1953

(over)

54' of 2" copper tubing type K, soft.....	\$ 94.50
1-20" x 2" Tapping Sleeve-A. P. Smith.....	\$
1-2" Tapping gate valve-Darling.....	\$
1-2" Cop. to hub caulk, con., A-7086.....	\$
1-4" C. I. gate box, complete.....	\$
3-2" Copper to copper cplgs., A-1671.....	\$
$\frac{1}{2}$ lb. wiping solder.....	\$.60
2 Street cuts: 2 $\frac{1}{2}$ ' x 7' & 2' x 6' Pen. Mac..	\$
Use of compressor.....	\$ 12.00
Use of tapping machine.....	\$ 5.00
21 lbs. leadite.....	\$
4 lbs. lead.....	\$
1 $\frac{1}{2}$ lbs. braided jute.....	\$
Carting.....	\$ 2.00
Labor.....	\$ 76.37
SUPERVISION.....	\$ 14.96