

August 10, 1953

#24112 N.B. Gas & Edison Light Co.
 N.S. #25 Pine St., E x So. Water St.

Please install 1 1/4" copper service
& 1" City Meter to supply shop. Taker to do
all of digging. (Will notify when trench is
ready). Now supplied by 5/8" Ser. #1010.

Measure of 1 1/4" Stop:

E x E Line S. Water Street	74.2
S x N " Pine Street	6.6
E x N " Building	13.4

Work done August 14 & 18, 1953

31' of 1 1/2" copper tubing type K, soft.....	\$ 28.21
1-1 1/2" Corporation Fig. 438-Red Hed.....	\$
1-1 1/2" Copper stop, fig. 415-Red Hed.....	\$
1 C. I. stop box, complete.....	\$
Use of tapping machine.....	\$ 2.00
Carting.....	\$ 4.00
Labor.....	\$ 25.03